

NOTICE TO RESIDENTS

WEST MANCHESTER TOWNSHIP NO PARKING

Tuesday & Wednesday June 24/25	Leanord Street (N. Scott St. to N. Oxford St.)
Wednesday 25th & Thursday 26th	Worth Street (N. Scott St. to Borough Line)
Friday 27th	N. Oxford Street (Leanard St. to Orange St.)
Monday 30th & Tuesday July 1	Orange Street (N. Scott St. to N. Diamond St.)
Wednesday & Thursday July 2/3	Filbert Street (N. Scott St. to N. Diamond St.)
Monday & Tuesday July 7th & 8th	Stanton Street (N. Oxford St. to N. Forrest St.)
Tuesday & Wednesday July 8/9	N. Scott Street (W. Philadelphia St. to Bannister St.)
Thursday & Friday july 9th & 10th	N. Gotwalt Street (W. Philadelphia St. to N. Scott St.)

These roads are scheduled to be reconstructed using the cold in place recycling process. Our crew will work from 7:00 AM to 6:00 PM. During the course of construction we ask that all cars be removed from the street during the dates shown above and please park your vehicle on an adjacent street or in your driveway.

This is not the completed process, another 1 ½ to 2 inches of hot mix asphalt will be placed on the recycled base course within a few weeks.

Thank you for your anticipated cooperation.