9/29/22 Stormwater and Sewer Projects

| Stormwater: | To be administered by: | Status: |
|----------------------------|------------------------|-----------------------------|
| Rainbow Circle Stormwater | Township & Dawood | Complete -found some |
| pipe investigation/Access | | needed repair |
| arrangements | | |
| Rainbow Circle Pipe Repair | Township | 10% - bidding is being done |
| Rainbow Circle Stormwater | Dawood | Not Started |
| Improvements Feasibility | | |
| Study | | |
| Warwick Stormwater | Dawood | Modeling – 90% complete |
| rerouting/repairs modeling | | Design – 25% complete |
| and engineering | | |
| Sunset Park Stormwater | Township | Need Board Authorization |
| Upgrades Construction | _ | |
| Paul Lane-Maple Road Storm | Dawood | Not Started |
| sewer Project | | |
| White Street Stormwater | Dawood | Not Started |
| Stormwater between Topaz | Dawood | Not Started |
| and Seneca | | |
| Recommendations on | Dawood | 100% Complete |
| PADEP Model Stormwater | | _ |
| Ordinance Updates | | |

| Sewer: | To be administered by: | Status: |
|--------------------------------|------------------------|--|
| Haviland Rd. Sewer Extension | Dawood | Construction to begin in |
| | | October – 10% complete |
| Sewage Pump Station Pump | Township | Pumps Ordered and Shop |
| replacement | | Drawings Reviewed – 50% |
| | | complete |
| W. Market St. pump station | Dawood | Bidding – 60% complete |
| upgrades & valve repairs | | |
| W. Market St. pump station | Dawood | Design – 10% complete |
| flush water for pump seals | | |
| King St. interceptor access | Dawood | 67% complete- G&WRR has |
| road | | not granted access yet |
| King St. interceptor clearing | Township | Need access granted by 3 rd |
| right-of-way behind | | party |
| businesses | | |
| Shiloh sewer area infiltration | Dawood | On going |
| and inflow investigation | | |
| program | | |
| Shiloh Sewer Area 2022 to | Dawood | Bid Documents Created- 15% |
| 2023 Metering and Gauging | | complete |

| Private repairs based on 2021 | Property Owners | On going |
|-------------------------------|-------------------|----------------------------|
| Smoke Testing | | |
| Private repairs based on 2021 | Township | On going |
| Smoke Testing | | |
| Hayward sewer investigation | Dawood | 85% complete |
| and rehabilitation | | |
| Hayward to Derry sewer | Township & Dawood | In Progress – 30% complete |
| right-of-way mark out | | |
| Hayward to Derry Sewer | Dawood | Board approval needed |
| Investigation | | |
| Hayward to Derry Sewer | Dawood | After Above is Completed |
| Rehabilitation | | |
| Shiloh Sewer Area 2023 | Dawood | Not Started |
| Smoke Testing | | |