

4/27/23

Stormwater and Sewer Projects

Stormwater:	To be administered by:	Status:
Rainbow Circle Stormwater pipe investigation/Access arrangements	Township & Dawood	100% complete
Rainbow Circle Pipe Repair	Township & Dawood	100% complete
Rainbow Circle Stormwater Improvements Feasibility Study	Dawood	Survey – 100% complete Engineering – 35% complete
Warwick Stormwater rerouting/repairs modeling and engineering	Dawood	Modeling – 100% complete Design – 42% complete Grant App. – 100% complete
Sunset Park Stormwater Upgrades Construction	Township	Need Board Authorization, Township has up to Date Quotes
Paul Lane-Maple Road Storm sewer Project	Dawood	Not Started – Authorization Required
White Street Stormwater	Dawood	Not Started – Authorization Required
Stormwater between Topaz and Seneca	Dawood	Not Started – Authorization required
Recommendations on PADEP Model Stormwater Ordinance Updates	Dawood	100% Complete

Sewer:	To be administered by:	Status:
Haviland Rd. Sewer Extension	Dawood	Construction – 100% complete
Sewage Pump Station Pump replacement	Township	Materials Delivered – 82% complete
W. Market St. pump station upgrades & valve repairs rebid	Dawood	Bid Documents Adjustment – 60%
W. Market St. pump station flush water for pump seals	Dawood	Design – 50% complete
King St. interceptor access road	Dawood	67% complete- G&WRR has not granted access yet
King St. interceptor clearing right-of-way behind businesses	Township	Need access granted by 3 rd party

Shiloh sewer area infiltration and inflow investigation program	Dawood	On going
Shiloh Sewer Area 2022 to 2023 Metering and Gauging	Dawood	Bid Documents Created- 66% complete
Private repairs based on 2021 Smoke Testing	Property Owners	On going
Public repairs based on 2021 Smoke Testing	Township & Dawood	Change Order (CO) to Hayward Contract – 100% Investigation – 0%
Hayward sewer investigation and rehabilitation	Dawood	Investigation – 100% Rehabilitation – 50%
Hayward to Derry sewer right-of-way clearing	Township & Dawood	90% - site examination indicates most is clear. Must approach through some private property, will need to secure access.
Hayward to Derry Sewer Investigation	Dawood	CO to Hayward Cntrct – 100% Investigation – 0%
Hayward to Derry Sewer Rehabilitation	Dawood	After Above is Completed
Gems to Derry Sewer Investigation	Dawood	CO to Hayward Cntrct – 100% Investigation – 0%
Gems to Derry Sewer Rehabilitation	Dawood	After Above is Completed
Shiloh Sewer Area 2023 Smoke Testing	Dawood	Not Started
King St. Interceptor Raising/Sealing MH-16 & 15	Township & Dawood	Construction – 100% complete
White St MH-228 to 227 Sewer Replacement	Township & Dawood	Construction – 100% complete