

4/22/2024

Stormwater and Sewer Projects

| Stormwater: | To be administered by: | Status: |
|--|-------------------------------|---|
| Rainbow Circle Stormwater Pipe Investigation | Township & Dawood | 100% complete |
| Rainbow Circle Pipe Repair Inlet 3 to 4 (I-3 to 4) | Township & Dawood | 100% complete |
| Rainbow Circle Stormwater Improvements Feasibility Study | Dawood | Survey – 100% complete Engineering – 100% complete |
| Rainbow Circle Additional Open Cut Repairs I-1 to 8 | Township & Dawood | Construction – 30% |
| Rainbow Circle Stormwater Lining I-8 to 10 Repairs | Township & Dawood | Planning – 10% |
| Rainbow Circle Additional Open Cut Repairs I-10 to 11 to Outfall | Township & Dawood | Planning – 5% |
| Warwick Stormwater Rerouting/Repairs Modeling and Engineering | Dawood Township & Dawood | Modeling – 100% complete Design – 60% complete Easement Coordination – 65% complete LSA Grant App. – 100% complete |
| Sunset Park Stormwater Upgrades Construction | Township | Pre-Construction Activities – 100% complete Construction – TBD |
| Paul Lane-Maple Road Storm Sewer Project | Dawood | Not Started-Authorization required |
| White Street Stormwater | Dawood | Survey – 100% complete Evaluation & Recommendations – 5% complete |
| Stormwater between Topaz and Seneca | Dawood | Not Started-Authorization required |
| Westview Manor Stormwater | Township & Dawood | Pipe Investigation & Survey – 100% complete Evaluation & Recommendations – 85% complete |

| Sewer: | To be administered by: | Status: |
|--------------------------------------|-------------------------------|--|
| Sewage Pump Station Pump Replacement | Township | Materials Delivered – 100% Installation – As Needed (WMSTPS Pumps installed) |
| N Forrest St Sewer Repair | Township & Dawood | Investigation – 100% complete Rehabilitation – To Be included in Hayward to Derry and Gems to Derry Bid Documents |

| Sewer (continued): | To be administered by: | Status: |
|--|-------------------------------|--|
| W. Market St. Pump Station Upgrades & Valve Repairs Rebid | Dawood | Construction – 85% Complete |
| W. Market St. Pump Station Flush Water for Pump Seals | Dawood | Design – 75% complete |
| King St. Interceptor Access Road | Dawood | 67% complete – G&WRR has not granted access yet Alternate Access for Most Available |
| King St. Interceptor Clearing Right-of-Way Behind Businesses | Township | Need Access Granted by 3 rd Party (not G&WRR) |
| Shiloh Sewer Area Infiltration and Inflow Investigation | Dawood | On going |
| Shiloh Sewer Area 2023 to 2024 Metering and Gauging | Dawood | Monitors Installation – 100% complete Monitoring On going |
| Hayward to Derry Sewer Right-of-Way Clearing | Township & Dawood | 100% - site examination indicates it is clear |
| Hayward to Derry Sewer Investigation | Dawood | CO to Hayward Contract and Investigation – 100% complete |
| Hayward to Derry Sewer Rehabilitation | Dawood | Bid Documents – 80% complete |
| Gems to Derry Sewer Investigation | Dawood | CO to Hayward Contract and Investigation – 100% complete |
| Gems to Derry Sewer Rehabilitation | Dawood | Bid Documents – 80% complete |
| Shiloh Sewer Area 2024 Smoke Testing | Dawood | Not Started (will be party based on new data analysis) |
| King St. Interceptor MH-15 to 13 Investigation | Township | Investigation – 100% |