

8/24/2023

**Stormwater and Sewer Projects**

<b>Stormwater:</b>	<b>To be administered by:</b>	<b>Status:</b>
Rainbow Circle Stormwater pipe investigation/Access arrangements	Township & Dawood	100% complete
Rainbow Circle Pipe Repair	Township & Dawood	100% complete
Rainbow Circle Stormwater Improvements Feasibility Study	Dawood	Survey – 100% complete Engineering – 95% complete
Warwick Stormwater rerouting/repairs modeling and engineering	Dawood Township & Dawood	Modeling – 100% complete Design – 42% complete SS&W Grant App. – Withdrawn by DCED Easement Coordination – 10% complete
Sunset Park Stormwater Upgrades Construction	Township	Need Board Authorization required
Paul Lane-Maple Road Storm Sewer Project	Dawood	Not Started-Authorization required
White Street Stormwater	Dawood	Not Started-Authorization required
Stormwater between Topaz and Seneca	Dawood	Not Started-Authorization required
Westview Manor Stormwater	Township & Dawood	Pipe Investigation – 100% complete Evaluation & Recommendations – 10% complete

<b>Sewer:</b>	<b>To be administered by:</b>	<b>Status:</b>
Haviland Rd. Sewer Extension	Dawood	Construction – 100% complete
Sewage Pump Station Pump replacement	Township	Materials Delivered – 100% Installation – As Needed
N Forrest St Sewer Repair	Township & Dawood	Investigation – 100% Request for Quotes – 10%
W. Market St. Pump Station Upgrades & Valve Repairs Rebid	Dawood	Bidding – 100% completed Contract Award – 40%
W. Market St. Pump Station Flush Water for Pump Seals	Dawood	Design – 75% complete
King St. interceptor access road	Dawood	67% complete - G&WRR has not granted access yet
King St. interceptor clearing right-of-way behind businesses	Township	Need access granted by 3 <sup>rd</sup> party

<b>Sewer (continued):</b>	<b>To be administered by:</b>	<b>Status:</b>
Shiloh sewer area infiltration and inflow investigation program	Dawood	On going
Shiloh Sewer Area 2023 to 2024 Metering and Gauging	Dawood	Monitors Installation – 100% completed
Private Repairs Based on 2021 Smoke Testing	Dawood	Complete (Based on Field Observations)
Public Repairs Based on 2021 Smoke Testing	Dawood	Change Order (CO) to Hayward Contract – 100% Investigation – 30%
Hayward Sewer Investigation and Rehabilitation	Dawood	Investigation – 100% Rehabilitation – 95%
Hayward to Derry Sewer Right-of-Way Clearing	Township & Dawood	100% - site examination indicates it is clear
Hayward to Derry Sewer Investigation	Dawood	CO to Hayward Contract – 100% Investigation – 85% (last week of August for the rest)
Hayward to Derry Sewer Rehabilitation	Dawood	After Above is Completed
Gems to Derry Sewer Investigation	Dawood	CO to Hayward Contract – 100% Investigation – 85% (last week of August for the rest)
Gems to Derry Sewer Rehabilitation	Dawood	After Above is Completed
Shiloh Sewer Area 2023 Smoke Testing	Dawood	Not Started
King St. Interceptor Raising/Sealing MH-16 & 15	Dawood	Construction – 100% Complete
White St. MH-228 to 227 Sewer Replacement	Dawood	Construction – 100% Complete