

8/28/2025

Stormwater and Sewer Projects

Stormwater:	To be administered by:	Status:
Rainbow Circle Additional Open Cut Repairs I-10 to 11 to Outfall	Township & Dawood	Planning – 95% Complete Design – 100% Complete
Warwick Stormwater Rerouting/Repairs Project	Dawood- complete design and specs Township & HRG to bid project	Modeling – 100% complete Design – 95% complete Easement Coordination – 85% complete LSA Grant Agreement – 100% complete
Sunset Park Stormwater Upgrades Construction	Township & HRG	Additional Drainage– 50% Original Basin Orifice Plate – 55%
Paul Lane-Maple Road Storm Sewer Project	HRG	Not Started – Authorization required
White Street Stormwater	Dawood	Survey – 100% complete Evaluation & Recommendations – 100% complete Bidding – 0% complete Easement Coordination – 0% complete
Stormwater between Topaz and Seneca	HRG	Not Started – Authorization required
Westview Manor Stormwater Phase 1	Township & Dawood	Pipe Investigation & Survey – 100% complete Evaluation & Recommendations – 100% complete Bidding – 5% complete Access Coordination – 0% complete
Shiloh Fire Hall Stormwater Improvements	Township & HRG	TBD

Sewer:	To be administered by:	Status:
Sewage Pump Station Pump Replacement	Township	Materials Delivered – 100% Installation – 85%
N Forrest St Sewer Repair	Township & Dawood	Investigation – 100% complete Cleanout Installation – 0% (scheduled) Rehabilitation – Has been added to Hayward to Derry and Gems to Derry contract
W. Market St. Pump Station Flush Water for Pump Seals	HRG	TBD
King St. Interceptor Clearing Right-of-Way Behind	Township	Need Access Granted by 3 rd Party (not G&WRR)
Shiloh Sewer Area Infiltration and Inflow Investigation	HRG	On going

Sewer (continued):	To be administered by:	Status:
Hayward area to Derry St Sewer Rehabilitation *	Dawood	Bid Documents – 100% complete Bidding & Award – 100% Construction – 30%
Gems area to Derry St Sewer Rehabilitation	Dawood	Bid Documents – 100% complete Bidding & Award – 100% Construction – 30%
Shiloh Sewer Area 2025 Metering and Gauging	HRG	TBD
Shiloh Sewer Area 2025 Smoke Testing	HRG	TBD
Lincolnway Sewer Area 2025 Metering and Gauging	HRG	TBD
King St. Interceptor (MH 5 to 4, MH13A to 12, MH 11 to 10, MH 10 to 9, MH 9 to 8, and MH 7 to 6)	Township/Dawood	Investigation – 80% Complete Rehabilitation – Has been added to Hayward to Derry and Gems to Derry contract
West Market Street Pump Station Forcemain Options	Dawood	Analysis – 40% Recommendation Letter – 0%
Bull Road Pump Station Generator Failure Resolution	Township	Generator/Electrical – 100% complete Ventilation – 80% complete
Taxville Road Sewer Extension	HRG	Survey – 100% Geotechnical Investigation – 100% Design – 85% (by Dawood) Bid Documents – 85% (by Dawood)
Pump Station Aging Systems Evalulation and Recommendation	HRG/Township	Investigation – Not Started
Bair Station Partial 537 Plan Update	Dawood & HRG Township	Plan Update – 5% Grant Agreement – 100% Complete

*This work includes sewer main and manhole rehabilitation from South Drive to Derry Street