11/9/2023 Stormwater and Sewer Projects

Stormwater:	To be administered by:	Status:
Rainbow Circle Stormwater Pipe	Township & Dawood	100% complete
Investigation		
Rainbow Circle Pipe Repair Inlet	Township & Dawood	100% complete
3 to 4 (I-3 to 4)		
Rainbow Circle Stormwater	Dawood	Survey – 100% complete
Improvements Feasibility Study		Engineering – 100% complete
Rainbow Circle Additional Open	Township & Dawood	Construction – 30%
Cut Repairs I-1 to 8		
Rainbow Circle Stormwater	Township & Dawood	Planned for Next Year (Contractor Unavailable
Lining I-8 to 10 Repairs		to Complete the Work in 2023)
Rainbow Circle Additional Open	Township & Dawood	Planned for Next Year (Speciality Pipe or
Cut Repairs I-10 to 11 to Outfall		Deatiled Desgin Required)
Cut Repairs 1 To to 11 to Outlan		Deathed Desgin Required)
Warwick Stormwater	Dawood	Modeling – 100% complete
Rerouting/Repairs Modeling and		Design – 42% complete
Engineering	Township & Dawood	Easement Coordination – 40% complete
		LSA Grant App. – 100% complete
Sunset Park Stormwater	Township	Pre-Construction Activities – 100% complete
Upgrades Construction	Township	Construction – TBD
Paul Lane-Maple Road Storm	Dawood	Not Started-Authorization
Sewer Project	Dawood	required
White Street Stormwater	Dawood	Survey – 100% complete
		Evaluation & Recommendations – 5% complete
Stormwater between Topaz and	Dawood	Not Started-Authorization
Seneca		required
Westview Manor Stormwater	Township & Dawood	Pipe Investigation & Survey – 100% complete
		Evaluation & Recommendations – 66% complete
		2 variation & Recommendations 00% complete

Sewer:	To be administered by:	Status:
Sewage Pump Station Pump	Townshin	Materials Delivered – 100%
Replacement		Installation – As Needed
N Forrest St Sewer Repair	Township & Dawood	Investigation – 100% complete
		Rehabilitation – To Be Scheduled

Sewer (continued):	To be administered by:	Status:
W. Market St. Pump Station		
Upgrades & Valve Repairs	Dawood	Construction – 15% Complete
Rebid		
W. Market St. Pump Station	Dawood	Davis
Flush Water for Pump Seals		Design – 75% complete
King St. Interceptor Access Road	Dawood	67% complete - G&WRR has not granted access
		yet
		Alternate Access for Most Available
King St. Interceptor Clearing	Township	ed.
Right-of-Way Behind Businesses	_	Need Access Granted by 3 rd Party
Shiloh Sewer Area Infiltration	Dawood	On going
and Inflow Investigation	Dan ood	on going
Shiloh Sewer Area 2023 to 2024	Dawood	Manitara Installation 1000/ commists
	Dawood	Monitors Installation – 100% complete
Metering and Gauging	Dawaad	Monitoring On going
Private Repairs Based on 2021	Dawood	Complete (Based on Field
Smoke Testing	D1	Observations)
Public Repairs Based on 2021	Dawood	Change Order (CO) to Hayward Contract and
Smoke Testing		Investigation – 100% complete
II	D1	Rehabilitation – 75% (remaining this Month)
Hayward Sewer Investigation	Dawood	Investigation – 100% complete
and Rehabilitation	T 1' 0 D 1	Rehabilitation – 100% complete
Hayward to Derry Sewer	Township & Dawood	100% - site examination indicates it is clear
Right-of-Way Clearing	D 1	
Hayward to Derry Sewer	Dawood	CO to Hayward Contract and Investigation –
Investigation	D 1	100% complete
Hayward to Derry Sewer	Dawood	Work to Be Scheduled (Contractor Unavailable
Rehabilitation	- ·	to Complete the Work in 2023)
Gems to Derry Sewer	Dawood	CO to Hayward Contract and Investigation –
Investigation		100% complete
Gems to Derry Sewer	Dawood	Work to Be Scheduled (Contractor Unavailable
Rehabilitation		to Complete the Work in 2023)
Shiloh Sewer Area 2024	Dawood	Not Started
Smoke Testing		
King St. Interceptor	Dawood	Construction – 100% Complete
Raising/Sealing MH-16 & 15		
White St. MH-228 to 227	Dawood	Construction – 100% Complete
Sewer Replacement		
King St. Interceptor MH-15 to	Dawood	Work to Be Scheduled (Contractor Unavailable
13 Investigation		to Complete the Work in 2023)