

6/22/23

**Stormwater and Sewer Projects**

<b>Stormwater:</b>	<b>To be administered by:</b>	<b>Status:</b>
Rainbow Circle Stormwater pipe investigation/Access arrangements	Township & Dawood	100% complete
Rainbow Circle Pipe Repair	Township & Dawood	100% complete
Rainbow Circle Stormwater Improvements Feasibility Study	Dawood	Survey – 100% complete Engineering – 80% complete
Warwick Stormwater rerouting/repairs modeling and engineering	Dawood	Modeling – 100% complete Design – 42% complete Grnt App - Withdrawn by DCED
Sunset Park Stormwater Upgrades Construction	Township	Need Board Authorization, Township has up to Date Quotes
Paul Lane-Maple Road Storm sewer Project	Dawood	Not Started – Authorization Required
White Street Stormwater	Dawood	Not Started – Authorization Required
Stormwater between Topaz and Seneca	Dawood	Not Started – Authorization required

<b>Sewer:</b>	<b>To be administered by:</b>	<b>Status:</b>
Haviland Rd. Sewer Extension	Dawood	Construction – 100% complete
Sewage Pump Station Pump replacement	Township	Materials Delivered – 100% complete Installation – As Needed
N Forrest St Sewer Repair	Township & Dawood	Investigation – 100% Request for Quotes – 10%
W. Market St. pump station upgrades & valve repairs rebid	Dawood	Bid Documents Adjustment – 95% complete
W. Market St. pump station flush water for pump seals	Dawood	Design – 70% complete
King St. interceptor access road	Dawood	67% complete- G&WRR has not granted access yet
King St. interceptor clearing right-of-way behind businesses	Township	Need access granted by 3 <sup>rd</sup> party

Shiloh sewer area infiltration and inflow investigation program	Dawood	On going
Shiloh Sewer Area 2023 to 2024 Metering and Gauging	Dawood	Bidding - 100% Contract Award - BOS Vote
Private repairs based on 2021 Smoke Testing	Property Owners	On going
Public repairs based on 2021 Smoke Testing	Township & Dawood	Change Order (CO) to Hayward Contract – 100% Investigation – 0%
Hayward sewer investigation and rehabilitation	Dawood	Investigation – 100% Rehabilitation – 75%
Hayward to Derry sewer right-of-way clearing	Township & Dawood	90% - site examination indicates most is clear. Must approach through some private property, will need to secure access.
Hayward to Derry Sewer Investigation	Dawood	CO to Hayward Cntrct – 100% Investigation – 0%
Hayward to Derry Sewer Rehabilitation	Dawood	After Above is Completed
Gems to Derry Sewer Investigation	Dawood	CO to Hayward Cntrct – 100% Investigation – 0%
Gems to Derry Sewer Rehabilitation	Dawood	After Above is Completed
Shiloh Sewer Area 2023 Smoke Testing	Dawood	Not Started
King St. Interceptor Raising/Sealing MH-16 & 15	Township & Dawood	Construction – 100% complete
White St MH-228 to 227 Sewer Replacement	Township & Dawood	Construction – 100% complete