

3/28/2024

### Stormwater and Sewer Projects

<b>Stormwater:</b>	<b>To be administered by:</b>	<b>Status:</b>
Rainbow Circle Stormwater Pipe Investigation	Township & Dawood	100% complete
Rainbow Circle Pipe Repair Inlet 3 to 4 (I-3 to 4)	Township & Dawood	100% complete
Rainbow Circle Stormwater Improvements Feasibility Study	Dawood	Survey – 100% complete Engineering – 100% complete
Rainbow Circle Additional Open Cut Repairs I-1 to 8	Township & Dawood	Construction – 30%
Rainbow Circle Stormwater Lining I-8 to 10 Repairs	Township & Dawood	Planning – 10%
Rainbow Circle Additional Open Cut Repairs I-10 to 11 to Outfall	Township & Dawood	Planning – 5%
Warwick Stormwater Rerouting/Repairs Modeling and Engineering	Dawood Township & Dawood	Modeling – 100% complete Design – 50% complete Easement Coordination – 50% complete LSA Grant App. – 100% complete
Sunset Park Stormwater Upgrades Construction	Township	Pre-Construction Activities – 100% complete Construction – TBD
Paul Lane-Maple Road Storm Sewer Project	Dawood	Not Started-Authorization required
White Street Stormwater	Dawood	Survey – 100% complete Evaluation & Recommendations – 5% complete
Stormwater between Topaz and Seneca	Dawood	Not Started-Authorization required
Westview Manor Stormwater	Township & Dawood	Pipe Investigation & Survey – 100% complete Evaluation & Recommendations – 82% complete

<b>Sewer:</b>	<b>To be administered by:</b>	<b>Status:</b>
Sewage Pump Station Pump Replacement	Township	Materials Delivered – 100% Installation – As Needed (WMSTPS Pumps installed)
N Forrest St Sewer Repair	Township & Dawood	Investigation – 100% complete Rehabilitation – To Be included in Hayward to Derry and Gems to Derry Bid Documents

<b>Sewer (continued):</b>	<b>To be administered by:</b>	<b>Status:</b>
W. Market St. Pump Station Upgrades & Valve Repairs Rebid	Dawood	Construction – 80% Complete
W. Market St. Pump Station Flush Water for Pump Seals	Dawood	Design – 75% complete
King St. Interceptor Access Road	Dawood	67% complete – G&WRR has not granted access yet Alternate Access for Most Available
King St. Interceptor Clearing Right-of-Way Behind Businesses	Township	Need Access Granted by 3 <sup>rd</sup> Party (not G&WRR)
Shiloh Sewer Area Infiltration and Inflow Investigation	Dawood	On going
Shiloh Sewer Area 2023 to 2024 Metering and Gauging	Dawood	Monitors Installation – 100% complete Monitoring On going
Hayward to Derry Sewer Right-of-Way Clearing	Township & Dawood	100% - site examination indicates it is clear
Hayward to Derry Sewer Investigation	Dawood	CO to Hayward Contract and Investigation – 100% complete
Hayward to Derry Sewer Rehabilitation	Dawood	Bid Documents – 50% complete
Gems to Derry Sewer Investigation	Dawood	CO to Hayward Contract and Investigation – 100% complete
Gems to Derry Sewer Rehabilitation	Dawood	Bid Documents – 50% complete
Shiloh Sewer Area 2024 Smoke Testing	Dawood	Not Started (will be party based on new data analysis)
King St. Interceptor MH-15 to 13 Investigation	Township	Investigation – 60%