

5/22/2025

## Stormwater and Sewer Projects

<b>Stormwater:</b>	<b>To be administered by:</b>	<b>Status:</b>
Rainbow Circle Stormwater Lining I-8 to 10 Repairs	Township & Dawood	Bidding – 100% Planning – 100% Construction – 100%
Rainbow Circle Additional Open Cut Repairs I-10 to 11 to Outfall	Township & Dawood	Planning – 50% Complete Design – 50% Complete
Warwick Stormwater Rerouting/Repairs Project	Dawood Township & Dawood	Modeling – 100% complete Design – 90% complete Easement Coordination – 85% complete LSA Grant Agreement – 100% complete
Sunset Park Stormwater Upgrades Construction	Township	Construction – 100% Restoration – 100% Original Basin Orifice Plate – 50%
Paul Lane-Maple Road Storm Sewer Project	Dawood	Not Started – Authorization required
White Street Stormwater	Dawood	Survey – 100% complete Evaluation & Recommendations – 100% complete
Stormwater between Topaz and Seneca	Dawood	Not Started – Authorization required
Westview Manor Stormwater	Township & Dawood	Pipe Investigation & Survey – 100% complete Evaluation & Recommendations – 85% complete
Shiloh Fire Hall Stormwater Improvements	Township & Dawood	Recommendations – 25% complete (Options previously submitted)

<b>Sewer:</b>	<b>To be administered by:</b>	<b>Status:</b>
Sewage Pump Station Pump Replacement	Township	Materials Delivered – 100% Installation – As Needed (WMStPS, WKStPS, & Noah Meadows Pumps installed)
N Forrest St Sewer Repair	Township & Dawood	Investigation – 100% complete Cleanout Installation – 0% Rehabilitation – To Be added in Hayward to Derry and Gems to Derry contract if funds allow
W. Market St. Pump Station Upgrades & Valve Repairs Rebid	Dawood	Construction – 100% Complete
W. Market St. Pump Station Flush Water for Pump Seals	Dawood	Design – 75% complete
King St. Interceptor Access Road	Dawood	67% complete – G&WRR has not granted access yet Alternate Access for Most Available

<b>Sewer (continued):</b>	<b>To be administered by:</b>	<b>Status:</b>
King St. Interceptor Clearing Right-of-Way Behind Businesses	Township	Need Access Granted by 3 <sup>rd</sup> Party (not G&WRR)
Shiloh Sewer Area Infiltration and Inflow Investigation	Dawood	On going
Hayward to Derry Sewer Rehabilitation	Dawood	Bid Documents – 100% complete Bidding & Award – 100% Construction – 5%
Gems to Derry Sewer Rehabilitation	Dawood	Bid Documents – 100% complete Bidding & Award – 100% Construction – 5%
Shiloh Sewer Area 2025 Metering and Gauging	Dawood	Planning – 5% Complete
Shiloh Sewer Area 2025 Smoke Testing	Dawood	Not Started (will be party based on new data analysis)
Lincolnway Sewer Area 2025 Metering and Gauging	Dawood	Planning – 10% Complete
King St. Interceptor MH-15 to 13 Investigation	Township	Investigation – 100% Complete
West Market Street Pump Station Forcemain Options	Dawood	Analysis – 40% Recommendation Letter – 0%
Bull Road Pump Station Generator Failure Resolution	Township	Generator/Electrical – 100% complete Ventilation – 80% complete
Taxville Road Sewer Extension	Dawood	Survey – 100% Geotechnical Investigation – 100% Design – 55% Bid Documents – 40%
Pump Station Aging Systems Evalulation and Recommendation	Dawood/Township	Investigation – Not Started
Bair Station Partial 537 Plan Update	Dawood Township	Plan Update – Not Started Grant Agreement – 100% Complete