

10/26/2023

**Stormwater and Sewer Projects**

<b>Stormwater:</b>	<b>To be administered by:</b>	<b>Status:</b>
Rainbow Circle Stormwater Pipe Investigation	Township & Dawood	100% complete
Rainbow Circle Pipe Repair Inlet 3 to 4 (I-3 to 4)	Township & Dawood	100% complete
Rainbow Circle Stormwater Improvements Feasibility Study	Dawood	Survey – 100% complete Engineering – 100% complete
Rainbow Circle Additional Open Cut Repairs I-1 to 8	Township & Dawood	Materials Order – 100% complete Bidding – 100% complete Award up for BOS Vote on 10/68/2023
Rainbow Circle Stormwater Lining I-8 to 10 Repairs	Township & Dawood	Planned for Next Year (Contractor Unavailable to Complete the Work in 2023)
Rainbow Circle Additional Open Cut Repairs I-10 to 11 to Outfall	Township & Dawood	Planned for Next Year (Speciality Pipe or Deetailed Desgin Required)
Warwick Stormwater Rerouting/Repairs Modeling and Engineering	Dawood Township & Dawood	Modeling – 100% complete Design – 42% complete Easement Coordination – 35% complete LSA Grant App. – 25% complete
Sunset Park Stormwater Upgrades Construction	Township	Pre-Construction Activities – 70% complete
Paul Lane-Maple Road Storm Sewer Project	Dawood	Not Started-Authorization required
White Street Stormwater	Dawood	Survey – 90% complete Evaluation & Recommendations – 5% complete
Stormwater between Topaz and Seneca	Dawood	Not Started-Authorization required
Westview Manor Stormwater	Township & Dawood	Pipe Investigation – 100% complete Survey – 90% complete Evaluation & Recommendations – 50% complete

<b>Sewer:</b>	<b>To be administered by:</b>	<b>Status:</b>
Haviland Rd. Sewer Extension	Dawood	Construction – 100% complete
Sewage Pump Station Pump Replacement	Township	Materials Delivered – 100% Installation – As Needed
N Forrest St Sewer Repair	Township & Dawood	Investigation – 100% complete Rehabilitation – To Be Scheduled
W. Market St. Pump Station Upgrades & Valve Repairs Rebid	Dawood	Bidding and Award – 100% complete Pre-Construction Activities – 90% complete
W. Market St. Pump Station Flush Water for Pump Seals	Dawood	Design – 75% complete

<b>Sewer (continued):</b>	<b>To be administered by:</b>	<b>Status:</b>
King St. Interceptor Access Road	Dawood	67% complete - G&WRR has not granted access yet Alternate Access for Most Available
King St. Interceptor Clearing Right-of-Way Behind Businesses	Township	Need Access Granted by 3 <sup>rd</sup> Party
Shiloh Sewer Area Infiltration and Inflow Investigation	Dawood	On going
Shiloh Sewer Area 2023 to 2024 Metering and Gauging	Dawood	Monitors Installation – 100% complete Monitoring On going
Private Repairs Based on 2021 Smoke Testing	Dawood	Complete (Based on Field Observations)
Public Repairs Based on 2021 Smoke Testing	Dawood	Change Order (CO) to Hayward Contract and Investigation – 100% complete Rehabilitation – 75% (remaining in November)
Hayward Sewer Investigation and Rehabilitation	Dawood	Investigation – 100% complete Rehabilitation – 100% complete
Hayward to Derry Sewer Right-of-Way Clearing	Township & Dawood	100% - site examination indicates it is clear
Hayward to Derry Sewer Investigation	Dawood	CO to Hayward Contract and Investigation – 100% complete
Hayward to Derry Sewer Rehabilitation	Dawood	Work to Be Scheduled (Contractor Unavailable to Complete the Work in 2023)
Gems to Derry Sewer Investigation	Dawood	CO to Hayward Contract and Investigation – 100% complete
Gems to Derry Sewer Rehabilitation	Dawood	Work to Be Scheduled (Contractor Unavailable to Complete the Work in 2023)
Shiloh Sewer Area 2024 Smoke Testing	Dawood	Not Started
King St. Interceptor Raising/Sealing MH-16 & 15	Dawood	Construction – 100% Complete
White St. MH-228 to 227 Sewer Replacement	Dawood	Construction – 100% Complete
King St. Interceptor MH-15 to 13 Investigation	Dawood	Work to Be Scheduled (Contractor Unavailable to Complete the Work in 2023)