9/27/2023 Stormwater and Sewer Projects

Stormwater:	To be administered by:	Status:
Rainbow Circle Stormwater Pipe Investigation	Township & Dawood	100% complete
Rainbow Circle Pipe Repair (Inlet 3 to 4)	Township & Dawood	100% complete
Rainbow Circle Stormwater Improvements Feasibility Study	Dawood	Survey – 100% complete Engineering – 100% complete
Rainbow Circle Stormwater Additional Open Cust Repairs	Township & Dawood	Board to Vote on Authorization to Bid Construction 9/28/2023
Rainbow Circle Stormwater Lining Repairs	Township & Dawood	Planned for Next Year (Contractor Availability Limited for 2023)
Warwick Stormwater Rerouting/Repairs Modeling and Engineering	Dawood Township & Dawood	Modeling – 100% complete Design – 42% complete SS&W Grant App. – Withdrawn by DCED Easement Coordination – 20% complete
Sunset Park Stormwater Upgrades Construction	Township	Pre-Construction Activities – 30% complete
Paul Lane-Maple Road Storm Sewer Project	Dawood	Not Started-Authorization required
White Street Stormwater	Dawood	Not Started-Authorization required
Stormwater between Topaz and Seneca	Dawood	Not Started-Authorization required
Westview Manor Stormwater	Township & Dawood	Pipe Investigation – 100% complete Evaluation & Recommendations – 50% complete

Sewer:	To be administered by:	Status:
Haviland Rd. Sewer Extension	Dawood	Construction – 100% complete
Sewage Pump Station Pump	Township	Materials Delivered – 100%
replacement		Installation – As Needed
N Forrest St Sewer Repair	Township & Dawood	Investigation – 100% complete
		Rehabilitation – To Be Scheduled
W. Market St. Pump Station Upgrades & Valve Repairs Rebid	Dawood	Bidding and Award – 100% complete Pre-Construction Activities – 30% complete
W. Market St. Pump Station Flush Water for Pump Seals	Dawood	Design – 75% complete

Sewer (continued):	To be administered by:	Status:
King St. interceptor access	Dawood	67% complete - G&WRR has not granted
road		access yet
King St. interceptor clearing	Township	Nr. 1. (11. 2 rd)
right-of-way behind businesses		Need access granted by 3 rd party
Shiloh sewer area infiltration	Dawood	On going
and inflow investigation		
program		
Shiloh Sewer Area 2023 to	Dawood	Monitors Installation – 100% complete
2024 Metering and Gauging		
Private Repairs Based on 2021	Dawood	Complete (Based on Field
Smoke Testing		Observations)
Public Repairs Based on 2021	Dawood	Change Order (CO) to Hayward Contract and
Smoke Testing		Investigation – 100% complete
		Rehabilitation – 50%
Hayward Sewer Investigation	Dawood	Investigation – 100% complete
and Rehabilitation		Rehabilitation – 100% complete
Hayward to Derry Sewer	Township & Dawood	100% - site examination indicates it is clear
Right-of-Way Clearing		
Hayward to Derry Sewer	Dawood	CO to Hayward Contract and Investigation –
Investigation		100% complete
Hayward to Derry Sewer	Dawood	Work to Be Scheduled (Contractor
Rehabilitation		Availability Limited)
Gems to Derry Sewer	Dawood	CO to Hayward Contract and Investigation –
Investigation		100% complete
Gems to Derry Sewer	Dawood	Work to Be Scheduled (Contractor
Rehabilitation		Availability Limited)
Shiloh Sewer Area 2024	Dawood	Not Started
Smoke Testing		
King St. Interceptor	Dawood	Construction – 100% Complete
Raising/Sealing MH-16 & 15		-
White St. MH-228 to 227	Dawood	Construction – 100% Complete
Sewer Replacement		
King St. Interceptor MH-15 to 13	Dawood	Work to Be Scheduled (Contractor
Investigation		Availability Limited)