

10/26/22

**Stormwater and Sewer Projects**

<b>Stormwater:</b>	<b>To be administered by:</b>	<b>Status:</b>
Rainbow Circle Stormwater pipe investigation/Access arrangements	Township & Dawood	100% complete
Rainbow Circle Pipe Repair	Township & Dawood	Bidding & Award Complete, H&H to Schedule
Rainbow Circle Stormwater Improvements Feasibility Study	Dawood	Pricing Requested by Township
Warwick Stormwater rerouting/repairs modeling and engineering	Dawood	Modeling – 100% complete Design – 33% complete
Sunset Park Stormwater Upgrades Construction	Township	Need Board Authorization, Township has up to Date Quotes
Paul Lane-Maple Road Storm sewer Project	Dawood	Not Started – Authorization Required
White Street Stormwater	Dawood	Not Started – Authorization Required
Stormwater between Topaz and Seneca	Dawood	Not Started – Authorization required
Recommendations on PADEP Model Stormwater Ordinance Updates	Dawood	100% Complete

<b>Sewer:</b>	<b>To be administered by:</b>	<b>Status:</b>
Haviland Rd. Sewer Extension	Dawood	Construction has started- 20% complete
Sewage Pump Station Pump replacement	Township	Materials Delivered – 67% complete
W. Market St. pump station upgrades & valve repairs	Dawood	Bidding – completed (No Bidders) Will rebid with adjustments to bid documents
W. Market St. pump station flush water for pump seals	Dawood	Design – 10% complete
King St. interceptor access road	Dawood	67% complete- G&WRR has not granted access yet
King St. interceptor clearing right-of-way behind businesses	Township	Need access granted by 3 <sup>rd</sup> party

Shiloh sewer area infiltration and inflow investigation program	Dawood	On going
Shiloh Sewer Area 2022 to 2023 Metering and Gauging	Dawood	Bid Documents Created- 40% complete
Private repairs based on 2021 Smoke Testing	Property Owners	On going
Private repairs based on 2021 Smoke Testing	Township	On going
Hayward sewer investigation and rehabilitation	Dawood	Creating Bid Documents – 67% similar but less extensive project as executed before
Hayward to Derry sewer right-of-way clearing	Township & Dawood	90% - site examination indicates most is clear. Must approach through some private property, will need to secure access.
Hayward to Derry Sewer Investigation	Dawood	Secure Access
Hayward to Derry Sewer Rehabilitation	Dawood	After Above is Completed
Shiloh Sewer Area 2023 Smoke Testing	Dawood	Not Started