11/10/22 Stormwater and Sewer Projects

Stormwater:	To be administered by:	Status:
Rainbow Circle Stormwater pipe investigation/Access arrangements	Township & Dawood	100% complete
Rainbow Circle Pipe Repair	Township & Dawood	Bidding & Award Complete, H&H to Schedule
Rainbow Circle Stormwater Improvements Feasibility Study	Dawood	Pricing Requested by Township
Warwick Stormwater rerouting/repairs modeling and engineering	Dawood	Modeling – 100% complete Design – 33% complete
Sunset Park Stormwater Upgrades Construction	Township	Need Board Authorization, Township has up to Date Quotes
Paul Lane-Maple Road Storm sewer Project	Dawood	Not Started – Authorization Required
White Street Stormwater	Dawood	Not Started – Authorization Required
Stormwater between Topaz and Seneca	Dawood	Not Started – Authorization required
Recommendations on PADEP Model Stormwater Ordinance Updates	Dawood	100% Complete

Sewer:	To be administered by:	Status:
Haviland Rd. Sewer Extension	Dawood	Construction has started- 38%
		complete
Sewage Pump Station Pump	Township	Materials Delivered – 70%
replacement		complete
W. Market St. pump station	Dawood	Bidding – completed (No
upgrades & valve repairs		Bidders) Will rebid with
		adjustments to bid documents
W. Market St. pump station	Dawood	Design – 10% complete
flush water for pump seals		
King St. interceptor access	Dawood	67% complete- G&WRR has
road		not granted access yet
King St. interceptor clearing	Township	Need access granted by 3 rd
right-of-way behind		party
businesses		

Shiloh sewer area infiltration and inflow investigation	Dawood	On going
program		
Shiloh Sewer Area 2022 to	Dawood	Bid Documents Created- 40%
2023 Metering and Gauging		complete
Private repairs based on 2021	Property Owners	On going
Smoke Testing		
Private repairs based on 2021	Township	On going
Smoke Testing		
Hayward sewer investigation	Dawood	Creating Bid Documents –
and rehabilitation		95%
		Bid Documents on PennBID
		early in the week of 11/14
Hayward to Derry sewer	Township & Dawood	90% - site examination
right-of-way clearing		indicates most is clear. Must
		approach through some
		private property, will need to
		secure access.
Hayward to Derry Sewer	Dawood	Secure Access
Investigation		
Hayward to Derry Sewer	Dawood	After Above is Completed
Rehabilitation		1
Shiloh Sewer Area 2023	Dawood	Not Started
Smoke Testing		